

Coos Bay Channel Modification Section 204/408 Report and EIS

WRDA Section 204 Milestones and Funding Timeline

March 5, 2015

CORPS TENTATIVELY SELECTED PLAN (TSP) MILESTONE (JULY 31, 2015)

- Ensures U.S. Army Corps of Engineers concurrence on the preferred alternative, alternatives evaluation, and all engineering, economic, and environmental studies conducted on the full range of alternatives. These will be presented in a TSP Report.
- Following the TSP Milestone, the following tasks will be accomplished:
 - 65% Design
 - Draft and Final Environmental Impact Statement to satisfy requirements of the National Environmental Policy Act
 - Permit Applications
 - Draft Section 204/408 Report to fulfill requirements of Section 204 of the Water Resources Development Act 1986 (WRDA) and Section 14 of the Rivers and Harbors Appropriation Act, 33 U.S.C. 408 (Section 408)
- \$10 million will be required to complete this phase.

DRAFT RECORD OF DECISION (JULY 19, 2017)

- A draft Record of Decision (ROD) will mark the end of the National Environmental Policy Act process for the project. It will be prepared by the U.S. Army Corps of Engineers following the Final Environmental Impact Statement. The Final ROD will be issued in January 2019 by the Director of Civil Works.
- Following the draft ROD, the following tasks will be accomplished:
 - Draft Section 204/408 Report Corps review
 - Final design
 - Section 408 approval by the Director of Civil Works
 - Clean Water Act Section 404 and Rivers and Harbors Appropriations Act Section 10 permits issuance
 - Section 204(f) approval and agreement
- \$5 million will be required to complete this phase, after which, construction will begin.